

ID	Task Mode	Task Name	Duration	Start	Finish	2020				2021				2022					
						Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
1		Planning	151 days?	Fri 04/10/19	Fri 01/05/20														
2		Planning Submission	0 days	Fri 04/10/19	Fri 04/10/19				04/10										
3		Planning Committee	0 days	Thu 14/11/19	Thu 14/11/19				14/11										
4		Resolution to Grant	0 days	Mon 18/11/19	Mon 18/11/19				18/11										
5		Agree planning condition	4 wks	Mon 18/11/19	Fri 13/12/19														
6		Agree S106 for revised scheme	24 wks	Mon 18/11/19	Fri 01/05/20														
7		Grant of Planning permission	0 days	Fri 01/05/20	Fri 01/05/20					01/05									
8																			
9		Tendering																	
10		Prepare Tender packs	4 wks	Wed 01/04/20	Tue 28/04/20														
11		Out to tender	0 days	Fri 01/05/20	Fri 01/05/20					01/05									
12		Tender period	12 wks	Fri 01/05/20	Thu 23/07/20														
13		Tender review	2 wks	Mon 27/07/20	Fri 07/08/20														
14		Appoint contractor	0 days	Fri 07/08/20	Fri 07/08/20					07/08									
15																			
16		Pre Construction	60 days	Mon 10/08/20	Fri 30/10/20														
17		Discharge planning condition	12 wks	Mon 10/08/20	Fri 30/10/20														
18		Complete detailed design	12 wks	Mon 10/08/20	Fri 30/10/20														
19		Completion of S106 conditions	12 wks	Mon 10/08/20	Fri 30/10/20														
20																			
21		Construction	390 days	Fri 30/10/20	Fri 29/04/22														
22		Start on site	0 days	Fri 30/10/20	Fri 30/10/20					30/10									
23		Construction	78 wks	Fri 30/10/20	Thu 28/04/22														
24		Completion	0 days	Fri 29/04/22	Fri 29/04/22					29/04									

Project: local centre programm
Date: Fri 04/10/19

Task		Inactive Task		Manual Summary Rollup		External Milestone	
Split		Inactive Milestone		Manual Summary		Deadline	
Milestone		Inactive Summary		Start-only		Progress	
Summary		Manual Task		Finish-only		Manual Progress	
Project Summary		Duration-only		External Tasks			