

SCANNED

α						
	TEST SHEET SUMMARY	ENGINEER K. Hand	CONTRACT Heyford Park			
		CHECKED: L. Quy	CONTRACT No. 671365			
		DATE: 27/04/2012	SHEET No. 1 of 1			
<p>Contract Name: Heyford Park</p> <p>Contract Manager: L. Quy</p> <p>Summary Compiled By: L. Quy</p> <table><tr><td><u>System Reference</u></td><td>Test Issue Date</td></tr><tr><td>Heyford Park Zone 2 Village, Fire Hydrants.</td><td>02/03/2012</td></tr></table> <p><u>Applicable Drawings</u></p> <p>Heyford Park South village zone 2 area, Fire hydrant Layout Drawing number LS-60-HY-F001 rev. 0</p> <p>All hydrants operation checked and tested, minimum flow rate achieved = 2500 litres per minute maximum flow rate achieved 3000 litres per minute. Average flow rate achieved per hydrant 28000</p> <p>Hydrants are American standard above ground twin outlet, with British standard adaptors fitted to one outlet.</p> <p>Hydrants are open with isolation operation at adjacent british standard sluice valve in ground.</p>			<u>System Reference</u>	Test Issue Date	Heyford Park Zone 2 Village, Fire Hydrants.	02/03/2012
<u>System Reference</u>	Test Issue Date					
Heyford Park Zone 2 Village, Fire Hydrants.	02/03/2012					