

1. Countryside Properties (Bicester) Limited

Reserved Matters (CPBL)	Date Submitted	Date Registered	Target Determination Date	Comment
Submitted				
1a. Northern section of Primary Street (spine road) & secondary street north of primary school	07/12/17	19/03/2018	14/05/2018	Ref: 17/02466/REM
2a. Northern section of Habitat Link (eastern greenway)	07/12/17	20/03/2018	15/05/2018	Ref: 17/02467/REM
3. Landscape scheme for MSR (northern gateway)	07/12/17	19/03/2018	14/05/2018	Ref: 17/02468/REM
4. Landscape scheme for Vendee Drive (adjacent CALA parcels H&I)	16/01/18	19/03/2018	14/05/2018	Ref: 18/00092/REM
5. Landscape scheme for southern edge of Parcel I	07/12/17	20/03/2018	15/05/2018	Ref: 17/02469/REM
7. Informal open space / balancing pond south of Vendee Drive	07/12/17	19/03/2018	14/05/2018	Ref: 17/02470/REM
1b. Southern section of primary street (Spine Road)	11/04/18	12/04/2018	07/06/2018*	Ref: 18/00622/REM
2b. Southern section of habitat link (eastern greenway)	11/04/18	12/04/2018	07/06/2018	Ref: 18/00621/REM

6. Central Square / green adjacent highways and parking	11/04/18	12/04/2018	12/07/2018	Ref:18/00624/REM
8. Southern park	11/04/18	12/04/2018	12/07/2018	Ref:18/00633/REM
9a. Central section of Vendee Drive edge landscaping	11/04/18	12/04/2018	07/06/2018*	Ref:18/00620/REM
9b. Southern gateway	11/04/18	12/04/2018	07/06/2018*	Ref:18/00635/REM
10. Vendee Drive link road	11/04/18	12/04/2018	07/06/2018	Ref:18/00623/REM
11a. Green corridor between parcel N and parcel P & 11b. Green corridor between parcel O and parcel P	11/04/18	12/04/2018	07/06/2018	Ref:18/00625/REM
11c. Green corridor between parcel L and parcel O	11/04/18	12/04/2018	07/06/2018*	Ref:18/00626/REM
11d. Green corridor between parcel J and parcel M	11/04/18	12/04/2018	07/06/2018*	Ref:18/00627/REM

Condition Discharges (CPBL)	Date Submitted	Target Determination Date	Comment
Submitted			
Condition 5 – Phasing Plan	07/12/17	n/a	Approved 13/03/2018
Condition 6 - Design code	26/10/17	22/12/17	Approved 23/03/2018
Condition 8 - Public consultation strategy	07/12/17	04/05/18	Additional information submitted 28/02/2018 Further comments received 12/03/2018 Further response submitted 05/04/2018
Condition 9 - Sustainable Urban Drainage opportunities strategy	07/12/17	04/05/18	Approved 19/04/2018
Condition 12 - Two months prior to commencement protected species check	07/12/17	04/05/18	Additional information submitted 28/02/2018 Further comments received 14/03/2018 Further clarification sent to CDC 15/03/2018
Condition 14 - LEMP inc condition 12 two months prior species check	07/12/17	04/05/18	Additional information submitted 28/02/2018 Further comments received 14/03/2018 Further clarification sent to CDC 15/03/2018
Condition 16 - Surface water drainage scheme	07/12/17	04/05/18	Response submitted 10 April 2018
Condition 20 - Framework Travel Plan	24/04/18	20/06/18	Awaiting registration
Condition 24 - Arboricultural Method Statement	21/03/2018	18/05/2018	Ref: 18/00144/DISC

Condition 40 - Schedule of maintenance of the SUDs drainage scheme	21/03/2018	17/05/2018	Ref: 18/00145/DISC
--	------------	------------	--------------------

Condition Discharges (CPBL)	Date Submitted	Target Determination Date	Comment
To be submitted			
Condition 19 - CTMP inc condition 11 method statement for protection of public right of way			<i>To be submitted on 10 May 2018</i>
Condition 33 - Fire Hydrants			

2. Other developers

Reserved Matters	Date Submitted	Date Registered	Target Determination Date	Comment
To be submitted by others				
Parcel H & I (247 dwellings)				<i>To be submitted within next two weeks</i>