

α

**TEST SHEET  
SUMMARY**

ENGINEER K. Hand

CONTRACT Heyford Park

CHECKED: L. Quoy

CONTRACT No. 671365

DATE: 10/05/2012

SHEET No. 1 of 1

Contract Name: **Heyford Park**

Contract Manager: L. Quoy

Summary Compiled By: L. Quoy

**System Reference**

Heyford Park North Zones 5, 6 and part 7 Fire Hydrants.

Test  
Issue Date

02/03/2012

**Applicable Drawings**

Heyford Park north zones 5, 6, and 7 areas Fire hydrant Layout Drawing number LS-60-HY-F002 rev. 0

All hydrants as shown on drawing operation checked, test minimum flow rate achieved = 2500 litres per minute maximum flow rate achieved 3000 litres per minute. Average flow rate achieved 28000 litres per minute.

Hydrants are American standard above ground twin outlet, with British standard adaptors fitted to one outlet.

Hydrants are open with isolation operation at adjacent British standard sluice valve in ground.

All hydrants identified with numbers as shown on drawing.