



LEGEND

- TREE TO BE RETAINED
- TREE TO BE REMOVED
- TREE CANOPY TO BE REDUCED
Tree crown to be trimmed back from the red dashed line to the green line as indicated.
- HEDGE/GROUP CANOPY TO BE RETAINED
- HEDGE/GROUP CANOPY TO BE REMOVED
- HEDGE/GROUP CANOPY TO BE REDUCED
Hedge/group to be trimmed back from the red dashed line to the green line as indicated.
- A CATEGORY TREE
- B CATEGORY TREE
- C CATEGORY TREE
- U CATEGORY TREE
- ROOT PROTECTION AREA (RPA) FOR RETAINED TREES
- TREE SHADING PROJECTION
Calculated shading arc projected by the tree

LEGEND

TREE PROTECTION FENCING & EXCLUSION ZONE
All Tree Protection Fence (TPF) shall be installed prior to any plant activity on site whatsoever, including excavation, utility installation, groundworks, and soil stripping. Once erected, all TPF will be regarded as permanent, and will not be removed or altered without prior recommendation by the project arboriculturist and approval of the local planning authority.

Tree Protection Fence shall comprise of Hesco type panels on 'booms', well braced by attachment to scaffold pole uprights driven firmly into ground. Once the exclusion zone has been protected by barriers and/or ground protection, construction work can commence. All weather robes may be erected on the barriers.

- 1 Westmesh (e.g. Hesco) Panels
- 2 Concrete or rubber blocks
- 3 Scaffold pole uprights driven firmly into ground, then secured to panels with wire ties, or:
- 4 Uprights driven firmly into ground through hole in block, then secured to panels with wire ties.
- 5 Panels to be interlinked using clamps

SENSITIVE EXCAVATION
To reduce impacts to underlying roots the excavation is to be conducted in a sensitive manner with use of hand tools and/or air-spade only. See Method Statement for details.

GROUND PROTECTION
Proprietary Ground Protection suitable for the expected loads to be laid in this area to protect retained RPAs from soil compaction. See Method Statement for details.

SENSITIVE BUILDING DEMOLITION
The existing structure within the RPA of a retained tree and therefore, to minimise impact on underlying roots is to be removed as per the corresponding sensitive methodology in the associated Arboricultural Method Statement.

NO-DIG SURFACING
The proposed surfacing is within the RPA of a retained tree. To minimise impact to the underlying rooting structure a 'No-dig' technical design is to be used to construct the new surface.

The original of this drawing was produced in colour - a monochrome copy should not be relied upon.

Rev	Date	Details	Drawn

ACD ENVIRONMENTAL

HEAD OFFICE
Rodbourn Rail Business Centre, Grange Lane,
Malmesbury, SN16 0ES
Tel: 01666 825646

Unit 7, Godalming Business Centre, Woalsack Way
Godalming, GU7 1XW
Tel: 01483 425714

Suite 6, Crescent House, Yonge Close,
Eastleigh, SO50 9SX
Tel: 02382 026300

email: mail@acdenv.co.uk
www.acdenvironmental.co.uk

Copyright of ACD. All rights described in Chapter IV of the Copyright, Designs and Patents Act 1988 have been generally asserted. 2015. Copyright of this plan remains with ACD until all fees have been paid in full.

scheme: Somerton Farmyard
Bicester
client: Laxton Properties
drawing: Tree Protection Plan
date: 05/01/2026
scale: 1:500@A1
dwg no: PRI24625-03
Sheet 2 of 2
drawn: HEP checked: AJB